

*Underground
Exploration
and Testing
at
Yucca Mountain*

*A Report to Congress
and
the Secretary of Energy*

*Nuclear Waste Technical Review Board
October 1993*

DEPOSITORY

93 9617

DOCUMENT

From the collection of the

Prelinger
Library

San Francisco, California
2008

*Underground
Exploration
and Testing
at
Yucca Mountain*

*A Report to Congress
and
the Secretary of Energy*

*Nuclear Waste Technical Review Board
October 1993*

Nuclear Waste Technical Review Board

Dr. John E. Cantlon, Chairman

Michigan State University, Emeritus

Dr. Clarence R. Allen

California Institute of Technology, Emeritus

Dr. Garry D. Brewer

University of Michigan

Dr. Edward J. Cording

University of Illinois at Urbana-Champaign

Dr. Patrick A. Domenico

Texas A&M University

Dr. Donald Langmuir

Colorado School of Mines

Dr. John J. McKetta, Jr.

University of Texas at Austin, Emeritus

Dr. D. Warner North

Decision Focus, Inc., Mountain View, California

Dr. Dennis L. Price

Virginia Polytechnic Institute and State University

Dr. Ellis D. Verink, Jr.

University of Florida, Emeritus

Table of Contents

Executive Summary	
Introduction	
Background	
Exploration and Testing – Designing and Excavating the Exploratory Facility	
Strategy and Execution of the Project	
Introduction	
Background	
Objectives	
Concept	
Strategy for Designing and Excavating the Exploratory Facility	
Design and Construction of the Exploratory Facility	
Excavation of the Exploratory Facility	
Installation of the Exploratory Facility	
Results and Discussion of the Exploratory Facility	
Design and Construction of the Exploratory Facility	
Excavation of the Exploratory Facility	
Installation of the Exploratory Facility	
Results and Discussion of the Exploratory Facility	
Conclusions	
Recommendations	
Recommendations for the Exploratory Facility	
Recommendations for the Exploratory Facility	
Management at the Project Level	
Project Description	
Organizational Structure	
Contracting	
Risk Management	
References	

List of Figures

Figure 1 — Schematic rendering of major geologic units and vertical fault zones at the Yucca Mountain site 5

Figure 2 — Cutaway schematic rendering of Yucca Mountain geologic block showing currently proposed exploratory tunneling and possible location of repository 7

Figure 3 — Currently proposed core test area 18

This report is the eighth in a series of reports by the Nuclear Waste Technical Review Board. Reports are available from the Government Printing Office, Washington, D.C., or from the Board's office in Arlington, Virginia.

Executive Summary

Underground exploration and testing at Yucca Mountain, as requested by the DOE, is the characterization efforts at Yucca Mountain. Notably, during the past several years, the DOE's plans for exploration and testing of underground resources have evolved substantially, and many improvements have been made. The DOE's current program involves extensive tunneling throughout the site to explore Yucca Mountain with the goal of gaining a better understanding of the geology of the site. It is especially important to the repository that the DOE gain a better understanding of the faults that cross the site, as well as the site's hydrogeology and hydrology. Once tunnels have been excavated, scientists also will be able to conduct important tests, which are necessary to assess how the natural and constructed barrier systems perform under conditions similar to those in a repository repository for nuclear fuel and high level waste. Data gathered during these tests will be used to evaluate site suitability, to predict long-term performance of the repository, and to support a license application, should the site prove suitable.

In this report, the Board reviews the status of the DOE's underground exploration and testing program. In addition to a number of detailed recommendations, the Board makes three general recommendations, which are reviewed below. The Board would like to emphasize that all recommendations are made with the understanding that without slowing the momentum of important site characterization activities now under way at Yucca Mountain.

The Board concurs with the overall objectives established by the DOE for underground exploration and testing at Yucca Mountain, and supports many of the changes that have been made to the design of the repository. However, the Board remains concerned that, because of past delays in construction and exploration, and attempts to comply with overly optimistic schedules, the DOE is making important technical decisions about the design and approach to excavation of the exploration tunnels without sufficient analysis. Such decisions have been compressed in time, and the DOE had planned to install passive cooling systems from a single portal and to install an in-situ stress area, which the Board strongly would have extended, rather than sheltered, interior tunnels, and to install a fault. The Board supports the DOE's current decision to proceed with the approach by clarifying the scope of the program, a condition of the site, and to install a passive cooling system to support deep hole being completed to include all the exploration tunnels in the interest area in the future. The Board also strongly supports the DOE's current

The Board believes, however, that the Yucca Mountain program is a very important strategy for exploration and testing. To better address the safety issues of the underground exploration and testing program, the Board recommends that the DOE develop a comprehensive strategy that includes exploration and testing activities in the design and construction of the repository, and that

This strategy should be based on specific intermediate goals and be consistent with the scientific priorities of site characterization, realistic funding expectations, and the efficient development of the underground exploratory facility. With such a strategy, the DOE could simplify what is still an overdesigned facility, which includes excessive test support facilities and utilities.

Thermal testing should be an important component in any comprehensive strategy for exploration and testing at Yucca Mountain. *The Board recommends the resumption of underground thermal testing as soon as possible.* Since testing in the core test area is not scheduled to begin until early 1998, the DOE should consider reinitiating underground thermal testing outside the repository area. This will allow the DOE to establish a continuous testing program for the development of instrumentation and procedures and to gain as much testing experience as possible *prior* to initiating testing in the core test area.

The Board believes that the excavation of the exploratory facility could be accomplished more quickly and at less cost if the tunnels and support facilities were designed only to meet the needs of exploration and testing. For example, after the portal-to-portal loop has been completed, excavation of tunnels off the loop and in the core test area can begin using a 16- to 18-ft-diameter tunnel boring machine. The design of the core test area, where critical thermal testing will be conducted, should be simplified to allow excavation using a full-face tunnel boring machine. Although extensive tunneling is required, the DOE should continue to reduce the extent of surface and subsurface facilities and utilities to reflect the revised sequential excavation plan and the specific needs of the exploration and testing program.

If the Yucca Mountain site proves suitable and is licensed for construction, the exploratory facility is to be integrated into the repository design. Therefore, the design of the exploratory facility should remain as compatible as possible with potential repository designs. The DOE's recent proposal to reduce tunnel gradients in the exploratory facility makes it more compatible with existing repository designs.

The Board recognizes the complex regulatory and oversight constraints facing the U.S. high level waste program and the challenges inherent in managing such a large, first of a kind scientific and engineering project. However, the Board believes that a wealth of industry expertise and experience exists from which the DOE could draw more effectively. To assist program managers and to take maximum advantage of existing **experience** in the underground construction industry, *the Board recommends that* — as is common practice on large construction projects — *the DOE establish a geoen지니어ing board with expertise in the*

On the other hand, the Board finds that the proposed management plan for the site is not consistent with the requirements of the Clean Water Act. The Board finds that the proposed management plan for the site is not consistent with the requirements of the Clean Water Act.

As it stated in its March 2004 decision, the Board finds that the proposed management plan for the site is not consistent with the requirements of the Clean Water Act. The Board finds that the proposed management plan for the site is not consistent with the requirements of the Clean Water Act. The Board finds that the proposed management plan for the site is not consistent with the requirements of the Clean Water Act.

For the reasons stated above, the Board finds that the proposed management plan for the site is not consistent with the requirements of the Clean Water Act. The Board finds that the proposed management plan for the site is not consistent with the requirements of the Clean Water Act. The Board finds that the proposed management plan for the site is not consistent with the requirements of the Clean Water Act.

Introduction



Background

In March 1993, the Board published a *Special Report* (NWTRB, March 1993) to the Congress and the Secretary of Energy. That report outlined three critical concerns that have affected the technical components of the DOE's civilian radioactive waste management program: (1) the program's overly optimistic schedules, (2) the need for a well-integrated overall waste management plan that includes transportation, storage, and disposal of radioactive wastes, and (3) the effectiveness of program management. These issues have affected the program *overall*, but the schedule and management issues raised in that report also have affected site-characterization efforts – especially the DOE's approach to underground exploration and testing at Yucca Mountain.

Underground exploration and testing will require extensive tunneling¹ through the mountain at various levels and across all geologic units to allow scientists to visually examine the complex geology at the site. It is especially important to determine the character and extent of the faults that cross the site² and to gain an understanding of the site's complex hydrogeology and geochemistry. Once the tunnels have been excavated, they will host an underground exploratory facility from which further testing will take place.

Excavating the underground exploratory facility, designated the exploratory studies facility, is an important milestone in the DOE's waste management program because it is key to achieving a number of other intermediate program goals. For example, if there are any "fatal flaws," or major disqualifying features that might lead to abandoning the site, they will most likely be revealed through the excavation of exploratory tunnels. In addition, once the exploratory facility has been excavated, scientists will be able to initiate important in situ tests, such as thermal tests, which are necessary to evaluate how the natural geologic and engineered barriers actually will perform under conditions similar to those in a potential repository once waste has been emplaced. Data gathered during these tests will be used to determine site suitability, to predict long-term performance of the entire repository system, and to support application for the construction license – should the site prove suitable.

The exploratory facility also has the potential to become more than just a location for underground testing. If the site is judged suitable and is licensed for repository construction, major parts of the exploratory facility could be integrated into the repository. Therefore, the design of the exploratory facility should be compatible with any potential repository designs.

¹ *Tunneling* is referred to as an underground **construction** activity that results in a permanent facility. This contrasts with mining, which is the process of extracting mineral deposits from the earth.

² The fault and fracture zones in the prospective repository horizon at Yucca Mountain tend to be near vertical, making their detection and characterization more feasible by tunneling.

The Department of Justice (DOJ) is currently reviewing the effectiveness of the current rules and procedures for the collection, processing, and dissemination of information. The DOJ is also reviewing the effectiveness of the current rules and procedures for the collection, processing, and dissemination of information. The DOJ is also reviewing the effectiveness of the current rules and procedures for the collection, processing, and dissemination of information.

The Department of Justice (DOJ) is currently reviewing the effectiveness of the current rules and procedures for the collection, processing, and dissemination of information. The DOJ is also reviewing the effectiveness of the current rules and procedures for the collection, processing, and dissemination of information. The DOJ is also reviewing the effectiveness of the current rules and procedures for the collection, processing, and dissemination of information.

Exploration and Testing — Designing and Excavating the Exploratory Facility

According to a DOE presentation to the Board on April 22, 1993, the underground exploration and testing program has a number of key objectives including gathering otherwise unobtainable data on the major geologic features (units, faults, and contacts) throughout the mountain; gaining access to the underground so that various in-situ large-scale thermal, hydrologic, and mechanical tests can be initiated; and allowing a continuous, early look at the natural system to assess site suitability and provide critical data for repository design.

The Board concurs with these general objectives. And, in the following discussion offers suggestions for developing an improved strategy for underground *exploration* and *testing* at the Yucca Mountain site⁴ that is carefully linked to the design and approach to excavating the underground exploratory facility.

Strategies for Exploration and Testing



The DOE's plans for exploration and testing have changed during the past four years, and much progress has been made. Recently, several changes have been proposed to further improve the program. Because the DOE's current plans and sequence for exploration and testing are still evolving, the Board would like to use this report to outline what it believes would be key elements in a comprehensive strategy for exploration and testing.

Explore across the geologic block

Since its first meetings in 1989, the Board has emphasized the importance of gaining early access to the underground at Yucca Mountain by excavating tunnels across major geologic features at the site. The geology of the site should be explored and tests conducted not only in the welded tuff⁵ at the repository level but also in the nonwelded tuff above and below the repository level.

4 As used here, *exploration* of a site means excavating tunnels to allow human access for relatively short-term observations of geologic conditions. *Testing* means conducting longer-term scientific experiments in the excavated tunnels.

5 *Tuff* is a rock composed of compacted volcanic ash. It is either welded (consolidated by heat, pressure, and possibly the introduction of cementing minerals) or nonwelded. *Welded* tuff tends to be hard and highly fractured. Nonwelded tuff is usually porous and often relatively soft.



1. The DOE should first explore the major geologic features (above and at the repository level) by excavating the portal-to-portal loop (see Figure 2). Plans for the first phase of underground exploration call for excavating a ramp from the north portal down through the nonwelded tuff above the repository, and through the Imbricate Fault zone before reaching the repository level in the Topopah Spring welded tuff. The tunnel will then proceed across the Topopah Spring unit, crossing the Ghost Dance Fault at two places, in the central portion of the geologic block and again at the south end of the block, where the fault has a greater vertical offset. From there, excavation proceeds up the south ramp to the south portal. This first excavation sequence, which does not include excavation of any other tunnels, is referred to in this report as the *portal-to-portal loop*.

During excavation of the portal-to-portal loop, perched water and seepage may be observed and sampled. However, the only tests that should be undertaken during the excavation of the portal-to-portal loop would be to gather initial data on hydrologic properties across fault zones. To do this, near-horizontal boreholes will be drilled. They should be planned so that drilling can be conducted without interrupting the advance of the tunnel boring machine.⁷ No other delays to machine operation should be allowed unless they are to gather critical, repository-relevant scientific data that would later be unrecoverable. After the portal-to-portal loop has been excavated, tunnels can be excavated east and west to penetrate the Imbricate Fault and Solitario Canyon Fault zones.

According to the DOE, limited core will be taken from the underground borings. Core will be drilled as soon as possible after the fault zone is excavated. The intent is to gain access to the borehole as soon as possible to reduce the effect of air exchange with the surrounding air mass. Sensitive temperature measurements made in the boreholes will be used to indicate water movement in the fault zone.

The ESE Alternatives Study (SNI 1991) calls for the tunnel boring machine to cross the Ghost Dance Fault zone at an oblique angle. Often, faults are not present as single surfaces but occur in zones comprising a series of individual fault planes as well as regions of fractured, crushed, and altered rock. Recent surface mapping has indicated, for example, that the Ghost Dance Fault zone at Yucca Mountain may be as wide as 1,000 ft. Intersecting it at a small angle during excavation of the portal-to-portal loop could mean tunneling through extensive lengths of the zone, which could cause serious support problems and slow machine advance.

⁷ One approach would be to support the drill rig and support equipment on a platform that bridges the tunnel walls behind the tunnel boring machine so that supplies can continue to the machine while it is in the under way. This should be easy to do, especially if rail transport, with its smaller envelope, is used rather than rubber-tired vehicles.

Figure 2. Overview of the test environment. The test environment is a 3D scene with a ground plane and a sky plane. The test environment is a 3D scene with a ground plane and a sky plane. The test environment is a 3D scene with a ground plane and a sky plane.




Table 1. Description of the test environment. The test environment is a 3D scene with a ground plane and a sky plane. The test environment is a 3D scene with a ground plane and a sky plane.

At the Board's July 1993 meeting, the DOE proposed several changes to the design of the exploratory facility; one calls for realigning the main tunnel so that it parallels the Ghost Dance Fault. Short, smaller diameter tunnels would later be excavated off the main tunnel to allow penetration and exploration of the Ghost Dance Fault at several points. This realignment could provide additional flexibility to the exploration and testing program and reduce the risks normally associated with excavating large tunnels through fault zones. However, since there may be secondary faults adjacent to the primary Ghost Dance Fault zone, flexibility in locating the main drift will be necessary so that it does not run along a secondary fault (it may not be possible to avoid more closely spaced fractures that parallel the faults).

2. The DOE should continue to thoroughly analyze the advantages and disadvantages of exploring in the Calico Hills. The Calico Hills consists of nonwelded tuff located below the repository level. Because the Calico Hills unit is a potential barrier to the transport of radionuclides from the repository down to the regional ground-water table, it is necessary to understand thoroughly the nature of jointing and faulting at this level.

Based on the results of the Exploratory Studies Facility Alternatives Study and the Calico Hills Risk/Benefit Analysis (YMPO 1991), the DOE concluded in 1991 that early access to the Calico Hills would provide a net benefit when considering (1) possible postclosure risks, (2) the degree of scientific confidence in testing, (3) the potential for regulatory delay, (4) variations in program cost, and (5) the potential for phasing the tests. Examining the characteristics of the same fault zones *directly below* the repository level in the Calico Hills will provide valuable information on the flow of ground water through the unsaturated zone of Yucca Mountain.⁷ As at the repository level, additional east-west drifts would be excavated off the main tunnel through the Calico Hills to allow a full east-west traverse of the major north-south trending features.

Recently, the DOE has mentioned budget constraints as a possible reason to forgo exploration across the block below the repository horizon in the Calico Hills. The Board strongly believes that any decision to forgo exploration of the Calico Hills using tunneling should be based on a thorough scientific and technical analysis of site-characterization issues.

⁷ Faulting and fracturing in the Calico Hills unit is likely to be much different from that in the welded tuffs of the Topopah Spring (i.e., the repository level) because the welded tuffs are harder and possibly highly fractured in the fault zones, whereas soft nonwelded tuffs are not as highly fractured and may offer reduced fracture permeability along faults.

⁸ To be able to evaluate the nature of faults at different levels it would be desirable to excavate portions of the tunnel in the Calico Hills unit directly below the portal to portal loop.

a nine-month period in welded tuff at Rammer Mesa, Nevada Test Site. Tests consisted of a single heater simulating *horizontal* borehole emplacement of a small waste package (an alternative to the vertical borehole concept then favored). Because no additional testing has been conducted since the G-Tunnel effort was terminated in 1989, these data, which are very limited in scope, provide the only underground thermal test data available to the program.

Because of this four-year hiatus in underground thermal testing, the program currently lacks sufficient field testing experience, proven instrumentation for underground testing, and a well-developed testing strategy. The present DOE plans call for thermal testing to be conducted in the core test area off the main tunnel of the portal-to-portal loop. Unfortunately, a recent DOE schedule shows the resumption of thermal testing in the core test area has continued to slip during the last 16 months, from November 1996 to early 1998 (DOE 1993). Underground thermal testing should be resinitiated as soon as possible. The Board believes that it is critical to develop instrumentation and procedures and gain as much testing experience as possible *prior* to initiating testing in the core test area. The Board places high priority on understanding the effects of thermal loading on a potential repository through a *continuing* program of thermal testing.¹⁷

An overall testing strategy presented to the Board by the DOE in July as an “ideal” approach calls for at least three years of prototype underground thermal testing (outside of the repository block). This would be followed by testing in the core test area consisting of two or more years of test planning, ten years of testing, and one-and-a-half years of analysis and data reduction.¹⁸ All underground test configurations would be designed to simulate the anticipated repository configuration.¹⁹

Several proposals for resinitiating prototype underground thermal testing have been presented to the Board. At a Board meeting on the exploratory facility in November 1992, the DOE reviewed the advantages of developing an in situ prototype thermal test facility at Busted Butte (several miles south-east of Yucca Mountain in an outcropping of Topopah Spring welded tuff). At the July 1993 Board meeting in Denver, the DOE made a strong case for initiating a large heated-block test, which was referred to as an “off-block prototype in situ thermal

¹⁷ In situ heater tests of sufficient size to include scaling and heterogeneity effects are needed to test fundamental hypotheses. It was proposed that in situ testing be defined to meet two needs: short to medium duration (i.e., 1 to 7 years) to support and defend license application, and long duration (i.e., 50 to 200 years) to provide performance confirmation. Wilder 1993.

¹⁸ Ibid.

¹⁹ Ibid. One configuration would make use of 21 5.5 kw heaters in three parallel drifts, simulating repository waste emplacement drifts.

Establish exploration and testing strategies, priorities, and goals

The DOE should develop a *comprehensive strategy* for exploration and testing. The current revised plans for conducting sequential exploration and testing, although much improved, are still evolving. The plans appear to reflect some degree of general prioritization; however, no detailed documentation has been made available to the Board that identifies either specific priorities or a basis for any prioritization. This lack of a comprehensive testing strategy is reflected in the current complex design of the underground facility, which contains excessive test support facilities and utilities. Specific milestones for excavation *and* testing should be established. The sequence for exploration and testing in the exploratory facility should be organized around specific intermediate goals and should be consistent with scientific needs, realistic funding expectations, and the efficient management of the excavation of the underground exploratory facility.

Continuous reevaluation of the exploration and testing program as the final design of the exploratory facility progresses will provide the opportunity to fine tune the program. For example, the DOE should consider relocating some tests presently planned for the surface-based drilling program to drill sites within the exploratory facility. Tunneling provides the opportunity to locate the near-vertical faults, which have a strong and local effect on the hydrology and geochemical properties of the rock. When a fault is crossed, sampling can be undertaken across the fault and at known distances from it. The resulting data can be better related to the existing features. In some cases, this could offer an advantage over drilling long drillholes from the surface. In addition, given the slow drilling rate of the LM-300 deep dry coring drill and the long drill lengths required when drilling from the surface, shifting appropriate tests to the underground could speed program progress and reduce costs.⁶

Conclusions

1. Exploring across the geologic block to gather the data necessary for an early determination of the site's suitability for repository development is of highest priority. Exploration should be conducted across the site above, at, and below the repository level. Tunnels should intersect anticipated major faults and any major unknown structures passing through the repository block so that typical in-situ conditions in the key geologic units (including frequency of fractures) can be evaluated.

⁶ The DOE's surface-based drilling program foresees drilling approximately 40 holes to depths of 1,500 to 3,000 ft. The first hole, LZ-16, which is 1,686 ft deep, took ten months to drill.



Strategies for Design and Excavation of the Exploratory Facility



Delay competing excavation activities until completion of the portal-to-portal loop

The fastest, most economical excavation of the 26,000-ft-long portal-to-portal loop from the north portal through the main tunnel to the south portal would be to proceed without competing simultaneous excavation activities from the same portal. Multiple excavation activities from a single portal will interfere with the advance rate of the tunnel boring machine. Interruptions to machine operation should only be allowed if the need arises to gather critical, repository-relevant scientific data that would later be unrecoverable. After the machine has transited from the north to south portals (an operation that should take about 12 months), access would be available from the south portal for excavating alcoves and turnouts and to begin early testing activities. At the same time, activities supporting excavation of the exploratory facility, such as mucking,⁷ could be continued from the north portal. The Board strongly supports the DOE's recent proposal to drive the portal-to-portal loop without interrupting the advance of the tunnel boring machine.

After completing the portal-to-portal loop, excavation of additional east-west tunnels, as well as the core test area, can begin using a smaller tunnel boring machine. Driving a tunnel west to the Solitario Canyon Fault zone is high priority because it would complete a full east-west traverse of the major north-south trending features. Also high priority is excavation through the Calico Hills unit directly below the proposed repository horizon. To be able to evaluate the nature of faults at different levels it would be desirable to excavate portions of the tunnel in the Calico Hills unit directly below the portal-to-portal loop. Access to the Calico Hills could be obtained from the north-south ramps (see Figure 2) or from a separate surface portal. Creating a separate portal offers the advantage of reducing the number of activities taking place off the portal-to-portal loop and reducing the possibility of adversely affecting the repository operational area. A separate portal also might allow excavation of the Calico Hills unit to be carried out as early as funding will allow.

Use rail to support tunnel boring machine operation

The Board recommends the use of rail, rather than rubber-tired vehicles, to support tunnel boring machine operations. The use of rail to transport people and materials in and out of the tunnel is more efficient and cost-effective. Rail will

⁷ The removal of all excavated rock (muck) will be undertaken using a conveyor, which will transport the excavated rock out through the north portal. Conveyor operations should be devoted entirely to the support of the tunnel boring machine until completion of the portal-to-portal loop.



Excavate smaller diameter shafts (double the distance between)

technical, cost, and schedule reasons why excavating smaller tunnels outside the portal-to-portal loop is preferable. Smaller diameter tunnels are more stable structurally, particularly when excavating in fault zones. Using a smaller machine outside the portal-to-portal loop will be more efficient and more cost-effective because smaller diameter tunnel boring machines advance faster through rock,²⁰ can be moved more rapidly from point to point, and can be used more efficiently to excavate intersections. Finally, the smaller the tunnels, the easier they are to backfill if they cannot be integrated into a potential repository.

The Board supports the DOE's decision to use a smaller machine outside the portal-to-portal loop. However, the DOE must plan now for the start of additional tunnels with at least one, perhaps two, smaller tunnel boring machines. According to the DOE schedule (DOE 1993), the new 25-ft machine should begin excavation of the portal-to-portal loop in July 1994. Based on industry standards and the DOE decision to excavate portal to portal without interruption, excavation of the portal-to-portal loop should take no more than approximately 12 months. If this schedule is met, the contractor should have the smaller tunnel boring machine on site ready to begin excavation by July 1995.

The Board is concerned that possible delays in acquiring a smaller machine could further delay the site-characterization program. Because of these potential delays and because of budget constraints in the program, the Board suggests that the DOE let the contractor acquire all future machines (equipment should be owned by the contractor). A number of options are available for obtaining a machine at much lower costs in much less time than was required for the DOE to purchase the new 25-ft machine.²¹ For example, the contractor could rent, or possibly purchase, a used machine for use on the project.

²⁰ Industry experience during the last few years indicates that minimum overall advance rates during tunneling should run about 100 ft per working day for a 25-ft machine and 125 ft per working day for an 18-ft machine in the welded tuff of the Topopah Spring formation. Rates in the softer nonwelded tuff of the Calico Hills formation for a 16- to 18-ft machine should average 175 ft per day. Construction risks and delays increase with increased tunnel size and include delays to install additional rock support in fault zones or other zones of low rock quality, for increased machine maintenance due to larger, less reliable components, for more frequent cutter changes (especially in hard rock), and slower production rates. Costs also increase with increasing size. Experience shows that a 25-foot tunnel costs about 1.5 times as much as an 18-foot tunnel. (See also Gertsch and Ozdemir 1991.)

²¹ In a recent memorandum (NWTRB, August 1993), the Board recommended to DOE management that consideration be given to acquiring a government-owned tunnel boring machine currently parked in S Tunnel at Ramier Mesa, Nevada, for use at nearby Yucca Mountain.


Use a tunnel boring machine to excavate the tunnel.



Reduce and simplify surface and subsurface conditions.



Figure 3 – Currently proposed core test area (plan view)



Source: DOE YMP P Title I Design Summary Report, Vol. 3 Design Drawings, September 3, 1991, Drawing No. YMP 025 2-MING M133 (DOE 1991)

Develop possible repository designs in conjunction with the conceptual facility design



Conclusion

2. The use of rail, rather than rubber tired vehicles, is the most efficient and cost-effective way to support tunnel boring machine operations. Rail will allow more efficient use of tunnel space.

3. Plans are not yet under way to acquire additional smaller diameter tunnel boring machines for excavating tunnels off the portal-to-portal loop and in the core test area. Possible delays in acquiring smaller machines could further delay the site-characterization program.

4. The surface and subsurface facilities and utilities still have not been sufficiently reduced to reflect recent project changes. Once that has been accomplished, the site-characterization program can proceed more quickly and at reduced costs.

5. Conditions in the core test area, the site of critical intermediate- and long-term thermal testing, should approximate as precisely as possible conditions that will be present in a potential repository. Excavating the core test area using a full-face tunnel boring machine, rather than using drill-and-blast techniques or other high-risk excavation technologies, will create the necessary conditions.

Recommendations

The Board makes the following recommendations:

Recommendations for exploration and testing

1. Explore across the block to access the major geologic features, many of which are near vertical and north-south trending. These features should be explored above, at, and below the repository level. Any changes to this plan should result from sound analysis of site-characterization issues.

2. The DOE should reinstate its underground thermal testing program as soon as possible to allow the development of instrumentation and procedures and to gain as much testing experience as possible *prior* to initiating testing in the core test area. Given the potential for continuing program delays — including delays in excavating the core test area — development of an underground testing facility (outside the core test area) may prove very timely and cost-effective.

8. The contractor should provide a schedule for excavation and installation of the intermediate walls and systems, with completion and with receipt of notices of completion of excavation and for the completion of the ground facility based more on the needs of the industry.

Recommendations for design and excavation

The DOE's practice excavating all 100 ft diameter shafts using a bottom loader is not the best schedule for the portals. For the deep shafts, one smaller diameter boring machine could be used as soon as the portal to portal top has been installed. Rather than the DOE's schedule, the contractor should write the schedule based on the needs of the project.

Surface and subsurface facilities need to reflect the new excavation sequence. The schedule should be supplied so that the contractor can find time.

Management at the Project Level

The Board recognizes the complex regulatory and oversight constraints facing the U.S. high-level waste management program in general and the challenges inherent in managing this large scientific and engineering project in particular. However, most of the construction activities required to develop the exploratory facility are well within the experience of the underground construction industry.²⁵ Tunnel support and excavation conditions are not particularly extreme as compared to other underground projects, and technology for rapid and safe excavation and tunnel support are well developed. The Board believes a wealth of expertise and experience exists from which the DOE could draw — even for this first-of-a-kind facility.

Project Decisions

The Board has found that important project decisions often do not reflect what would be considered standard practice in the underground construction industry. Three areas where improvements would make the project more efficient are discussed briefly below.

1. Contracting practices for the project are not typical of the industry and do not encourage competition or innovation. According to the DOE, a cost-plus award-fee contract was chosen for the exploratory facility because construction goals are subject to being overridden by scientific and technical needs. However, the Board remains unconvinced that a cost-plus award-fee contract is the best type of contract to be used for the design and construction of the exploratory facility.²⁶ The standard industry contract is the firm fixed-price contract, which is open to competition and awarded to the lowest bidder. It is the most common type of contract used because it provides the greatest performance incentives to the contractor.

To help control the cost and time required for exploratory facility construction, the DOE should develop cost and schedule incentives for current contracts. The Board also suggests that the DOE consider using conventional fixed-price or cost-plus incentive-fee contracts on future portions of the exploratory facility.²⁷

²⁵ *Energy and construction industry* refers to those who participate in the construction of permanent underground facilities (e.g., hydroelectric, public transportation, public water systems).

²⁶ Questions also have been raised by DOE Assistant Secretary Thomas P. Grumbly about the efficiency of the DOE's award-fee contracts (*Energy Daily*, Monday, July 19, 1993).

²⁷ This type of contract could be used, for example, for the excavation of accesses and the traverse of the Calico Hills, especially if exploration is conducted from a separate portal or during the construction of a prototype thermal test facility.

10. The following information relates to the operations of a company for the year ended 31st December 2010:

Revenue 1,000,000
 Cost of sales 600,000
 Selling expenses 50,000
 Administrative expenses 40,000
 Depreciation 20,000
 Interest on bank overdraft 10,000

Required: Calculate the gross profit, the contribution margin and the operating profit for the year.

Solution:

Gross profit = Revenue - Cost of sales
 = 1,000,000 - 600,000 = 400,000

Contribution margin = Revenue - Variable costs
 = 1,000,000 - 600,000 = 400,000

Operating profit = Contribution margin - Fixed costs
 = 400,000 - (50,000 + 40,000 + 20,000 + 10,000)
 = 400,000 - 120,000 = 280,000

11. The following information relates to the operations of a company for the year ended 31st December 2010:

Revenue 1,200,000
 Cost of sales 750,000
 Selling expenses 60,000
 Administrative expenses 50,000
 Depreciation 30,000
 Interest on bank overdraft 15,000

Required: Calculate the gross profit, the contribution margin and the operating profit for the year.

Solution:

Gross profit = Revenue - Cost of sales
 = 1,200,000 - 750,000 = 450,000

Contribution margin = Revenue - Variable costs
 = 1,200,000 - 750,000 = 450,000

Operating profit = Contribution margin - Fixed costs
 = 450,000 - (60,000 + 50,000 + 30,000 + 15,000)
 = 450,000 - 155,000 = 295,000

12. The following information relates to the operations of a company for the year ended 31st December 2010:

Revenue 1,500,000
 Cost of sales 900,000
 Selling expenses 70,000
 Administrative expenses 60,000
 Depreciation 40,000
 Interest on bank overdraft 20,000

Required: Calculate the gross profit, the contribution margin and the operating profit for the year.

Solution:

Gross profit = Revenue - Cost of sales
 = 1,500,000 - 900,000 = 600,000

Contribution margin = Revenue - Variable costs
 = 1,500,000 - 900,000 = 600,000

Operating profit = Contribution margin - Fixed costs
 = 600,000 - (70,000 + 60,000 + 40,000 + 20,000)
 = 600,000 - 190,000 = 410,000

engineering practices used in the industry, time and cost savings could be realized that could help minimize potential delays and free money for important scientific and technical activities.

To take advantage of this existing experience, the DOE should establish as soon as possible a geoengineering board, which would work with the technical and management staff and report to Yucca Mountain project management. Large underground construction projects, such as subway systems, the superconducting super collider, and hydroelectric facilities, use such geoengineering boards. These boards are typically composed of four-to-seven members with expertise in engineering, construction, and management of large underground projects. Such a geoengineering board could meet regularly with Yucca Mountain Project management, staff, and contractors to review detailed decisions early on – *when they are first being made*. Potential members should be nationally recognized and be selected based on experience serving on similar boards for projects of commensurate complexity.³¹

The DOE does at times use technical review panels. However, these technical reviewers traditionally are employed by the DOE or firms that are under contract to the DOE, and they often lack adequate experience on tunneling projects of similar complexity. For example, at the recent 90 percent design review, of 41 review team members, all were employees of the DOE or under contract to the DOE on this program,³² and few had experience on projects using tunnel boring machines. As a result, issues such as those mentioned above, which could easily have been resolved early in the design stage by a geoengineering board, were still being evaluated during the 90 percent design review.

Organizational Structure and Management at the Project Level

As the Board stated in its *Special Report*, the overall civilian radioactive waste management program (OCRWM) is large and diffuse, and specific responsibilities are unclear. This also is true at the Yucca Mountain project level where numerous contractor groups have been hired to perform engineering and construction tasks. As of November 30, 1992, employees from 24 organizations were working on the project.³³ Multiple levels of management are involved in decision making, and responsibilities are unclear.

31. Because of the breadth of its mission and reporting mandate, the NWTRB is not equipped to carry out the detailed review that would be asked of such a geoengineering board.

32. Presentation at the DOE's 90 Percent Design Review, July 19, 1993 (TRW 1993).

33. More than 1236.7 full-time equivalent contract employees (DOE 1992).

1. Introduction

The first part of the document discusses the importance of management in an organization. It highlights how effective management can lead to increased productivity, better decision-making, and overall organizational success. The text emphasizes the role of managers in setting a vision, defining goals, and allocating resources to achieve those goals.

Management is a process of planning, organizing, leading, and controlling the organization's resources to achieve its objectives. This process involves making decisions about how to use the organization's human, financial, and physical resources to create value for its stakeholders.

There are several key functions of management, including:

- 1. Planning: Setting the organization's strategic direction and defining its goals and objectives.
- 2. Organizing: Designing the organization's structure and allocating resources to its various departments and units.
- 3. Leading: Inspiring and motivating employees to perform at their best and achieve the organization's goals.
- 4. Controlling: Monitoring the organization's performance and making adjustments as needed to ensure that it is on track to achieve its objectives.

Management is a dynamic and ongoing process that evolves as the organization's needs and the external environment change. Effective managers are able to adapt to these changes and lead their organizations through uncertainty and challenge.

In conclusion, management is a critical function of any organization. It is the process of coordinating and directing the organization's resources to achieve its goals and objectives. Effective management is essential for organizational success and growth.

The second part of the document discusses the importance of communication in management. It highlights how effective communication can lead to better understanding, collaboration, and decision-making. The text emphasizes the role of managers in listening to their employees, providing feedback, and communicating the organization's vision and goals.

Communication is a key skill for managers. It involves the exchange of information and ideas between individuals or groups. Effective communication is essential for building trust, resolving conflicts, and achieving organizational goals. Managers should use a variety of communication methods, including face-to-face meetings, written reports, and digital communication tools, to ensure that they are effectively communicating with their employees and other stakeholders.

Conclusions

1. As many have noted, a high percentage of funds have been allocated to maintain a large overhead and infrastructure. This has left relatively limited amounts for site-exploration and testing activities. The DOE cited insufficient funds as the reason for terminating underground thermal testing in 1989 and for the delay of the design and construction activities for the exploratory facility in 1992. Although underground work has begun, if the DOE does not allocate more funding to the exploration and testing program, the delays will likely continue.
2. Contracting and purchasing practices established by the DOE do not contain incentives for cost-effective and timely performance of contractors.
3. Project management is diffuse, and the decision-making process involves many different contractor organizations, multiple levels of management, and unclear accountability.

Recommendations

1. Consistent with practices in the underground construction industry, the DOE should establish a geoen지니어ing board with four-to-seven members who have expertise in the engineering, construction, and management of large underground projects. Members should be nationally recognized and be selected based on their previous experience serving on similar boards. Such a geoen지니어ing board would meet regularly with Yucca Mountain project management, staff, and contractors to review detailed decisions early on — as they are being made and to provide guidance on improving the management of the design and excavation of the exploratory facility.
2. The DOE should develop a more efficient system for managing the exploratory facility design and construction that contains greater accountability and incentives for cost-effective and timely performance of the contractors.
3. The Secretary of Energy's review of the financial aspects of the civilian radioactive waste management program should include an evaluation of the program's funding allocation decisions. This review should help find ways to maximize the funds that are being made available for scientific studies and to ensure that the momentum of the exploration and testing program under way at Yucca Mountain is maintained.

- REICO (Reynolds Electrical and Engineering Company) 1992 *123 Yucca Mountain Project 123 Drilling Schedule*. May 16, 1992. Las Vegas, Nevada.
- RSN (Raytheon Services Nevada) 1991 *ES Ramp Gradient*. Presentation before the NWTRB by Bruce Stanley, Lead Mining Engineer, September 18, 1991. Las Vegas, Nevada.
- RSN 1992 *Exploratory Studies Facility Revised Title I Construction Cost Estimate*. Report prepared for the Yucca Mountain Site Characterization Project Office. July 1992. Las Vegas, Nevada.
- SNI (Sandia National Laboratories) 1991 *Exploratory Studies Facility Alternatives Study Final Report*. SAND 91-0025. September 1991. Albuquerque, NM.
- Sperry, P. 1993 Letter report to the NWTRB on *DOE 50% Design Review of ES Design Package 2*, April 23, 1993.
- TRW Environmental Safety Systems, Inc. (OC RWM Management and Operating Contractor) 1993 *90% Design Review - Design Package 2A*. July 19, 1993. Las Vegas, Nevada.
- U. S. Congress House 1992 *Conference Report on Making Appropriations for Energy and Water Development for the Fiscal Year Ending September 30, 1993, and for Other Purposes*. 102d Cong., 2d Sess., September 15, 1992. H. Rept. 102-866, p80.
- U. S. Congress Senate 1993 *Committee Report on the Energy and Water Development Appropriation Bill, 1994*. 103d Cong., 1st Sess., September 1993. S. Rept. 103-000, p128.
- Wilder, D. 1993 *Waste Package Environment Thermal Tests*. Presentation to the Nuclear Waste Technical Review Board, full Board meeting on Thermal Loading: The Integration of Science and Engineering, July 14, 1993. Official transcripts.
- YMPO (Yucca Mountain Site Characterization Project Office) 1991 *Record Memorandum Risk/Benefit Analysis of Alternative Strategies for Characterizing the Calico Hills Unit at Yucca Mountain*. Rev. 0. January 1991. Las Vegas, Nevada.
- YMPO September 1992 *Preliminary Test Planning Package for Support of Pre-Title II Design Studies - Planned Exploratory Studies Facility Tests 91-5 Rev. 0*. September 1992. Las Vegas, Nevada.
- YMPO November 1992 *Draft Final Report - Integrated Test Evaluation Framework for Prioritizing Tests for the Yucca Mountain Site Characterization Project - Reference Notebook*. November 12, 1992. Las Vegas, Nevada.
- 10CFR 60 (Code of Federal Regulations) 1993 Title 10, *Energy*, Part 60, "Disposal of High Level Radioactive Wastes in Geologic Repositories."



Nuclear Waste Technical Review Board
1100 Wilson Boulevard, Suite 910
Arlington, Virginia 22209
Tel: (703) 235-4473